

## 2023 Street Revitalization Project Schedule Update: (Tentative Project Schedule)

RECONSTRUCTION STREETS	Start Date <sup>1</sup>	Pre-Construction			Construction											Landscaping		Percent Complete	
		Layout	Tree Root Pruning	Sawcutting	Concrete Removal	Asphalt Removal	Earth Excavation	Sub base Backfill	Storm Sewer	Curb & Gutter	Driveway Aprons	Sidewalks	Fine Grading	Asphalt Binder	Asphalt Surface	Striping	Backfill Topsoil		Sod & Seed
<b>BRIGHTON LANE</b> Kettering Rd to Hassell Rd	4/24/2023																		0%
<b>HASSELL COURT</b> Hassell Rd to End of Street	4/24/2023																		0%
<b>NAVAJO LANE</b> Newton St to Nogales St	8/14/2023																		0%
<b>PLEASANT STREET</b> Washington Blvd to Paris Ln	6/12/2023																		0%
<b>PRINCETON STREET</b> Perry Ln to Orange Ln	5/8/2023																		0%
													In Progress			Completed			

<sup>1</sup>Tentative / Actual

**Definition of Construction Steps:**

- Layout: Village engineers evaluate existing conditions, determine removals, and complete construction staking.
- Tree Root Pruning: A circular saw machine cuts tree roots to reduce damage to the tree during construction.
- Sawcutting: A circular saw machine cuts the concrete and asphalt at construction joints.
- Concrete Removal: The contractor removes existing sidewalk, curb and gutter, and driveway aprons that will be replaced.
- Asphalt Removal: The contractor uses either a backhoe or milling machine to remove existing asphalt layers.
- Earth Excavation: Removal of all materials located below the existing road to a stabilized subgrade.
- Sub base Backfill: The installation of stone to a depth of 8" – 12" with a layer of geotextile fabric.
- Storm Sewer: Repair and replacement of existing storm sewer structures and pipes.
- Curb & Gutter: The installation of concrete curb and gutter utilizing mechanical equipment or hand tools.
- Driveway Aprons: The replacement of asphalt and concrete driveway aprons.
- Sidewalks: The replacement of concrete public sidewalks.
- Fine Grading: The shaping of the stone sub base to ensure drainage, compaction, and elevation.
- Asphalt Binder: The first layer of asphalt.
- Asphalt Patching: Repair of localized pavement failures on resurfacing streets.
- Asphalt Surface: The final layer of asphalt.
- Striping: Completion of permanent pavement striping.
- Backfill Topsoil: Placement of topsoil to areas that have been disturbed during construction.
- Sod & Seed: Placement of sod and seed to areas that have been disturbed during construction.

## 2023 Street Revitalization Project Schedule Update: (Tentative Project Schedule)

RESURFACING STREETS	Start Date <sup>1</sup>	Pre-Construction		Construction										Landscaping		Percent Complete	
		Layout	Sawcutting	Concrete Removal	Asphalt Removal	Storm Sewer	Curb & Gutter	Driveway Aprons	Sidewalks	Asphalt Binder	Asphalt Patching	Asphalt Surface	Striping	Backfill Topsoil	Sod & Seed		
ARROWWOOD LANE Whispering Trails Dr to Dogwood Dr	5/22/2023																0%
ASHLAND STREET Arizona Blvd to End of Street	6/12/2023																0%
BARBERRY COURT Whispering Trails Dr to End of Street	8/21/2023																0%
BARCROFT DRIVE Castaway Ln to Bradwell Rd	9/18/2023																0%
BISON LANE Providence Dr to Caribou Ln	4/24/2023																0%
BROOKSIDE DRIVE Moon Lake Blvd to 1596 Brookside Dr	5/1/2023																0%
BROOKSIDE LANE 1895 Brookside Ln to Brookside Dr	5/1/2023																0%
CANTERBURY LANE End of Street to Kelberg Ave	4/24/2023																0%
CARIBOU LANE Bison Ln to Red Oak Dr	4/24/2023																0%
CARNATION LANE Apricot St to Bluebonnet Ln	6/29/2023																0%
DENNISON ROAD Frederick Ln to Highland Blvd	5/15/2023																0%
DEXTER LANE Dovington Dr to Gannon Dr	5/8/2023																0%
DOGWOOD COURT Dogwood Dr to End of Street	5/30/2023																0%
DOGWOOD DRIVE Whispering Trls Dr to Whispering Trls Dr	5/22/2023																0%
FAIRFIELD LANE Glen Lake Rd to Glen Lake Rd	5/8/2023																0%
HALLORAN LANE Maureen Dr to Kelberg Ave	4/24/2023																0%
HAWTHORN LANE Apple St to Basswood St	6/29/2023																0%
HUTTNER COURT Brookside Dr to End of Street	5/1/2023																0%
PARIS LANE Pleasant St to Illinois Blvd	8/14/2023																0%
PHEASANT TRAIL COURT Mallard Ln to End of Street	4/24/2023																0%
SHOREWOOD DRIVE Westbury Dr to Huntington Blvd	8/21/2023																0%
SUMAC TRAIL Olmstead Dr to Downing Dr	9/11/2023																0%
TAMARACK DRIVE Thornbark Dr to Thornbark Dr	9/25/2023																0%
WAINSFORD DRIVE Bode Rd to Bode Rd	5/15/2023																0%
WINSTON DRIVE Charleston Ln to Freeman Rd	6/19/2023																0%

<sup>1</sup>Tentative / Actual

	In Progress		Completed
--	-------------	--	-----------