

## 2023 Street Revitalization Project Schedule Update: (Week of October 9, 2023)

RECONSTRUCTION STREETS	Start Date <sup>1</sup>	Pre-Construction				Construction											Landscaping		Percent Complete	
		Layout	Tree Root Pruning	Sawcutting	Concrete Removal	Asphalt Removal	Earth Excavation	Sub base Backfill	Storm Sewer	Curb & Gutter	Driveway Aprons	Sidewalks	Fine Grading	Asphalt Binder	Asphalt Surface	Striping	Backfill Topsoil	Sod & Seed		
<b>BRIGHTON LANE</b> Kettering Rd to Hassell Rd	4/21/2023		N/A						N/A											99%
<b>HASSELL COURT</b> Hassell Rd to End of Street	4/19/2023																			90%
<b>NAVAJO LANE</b> Newton St to Nogales St	8/25/2023		N/A															N/A		90%
<b>PLEASANT STREET</b> Washington Blvd to Paris Ln	8/17/2023																			90%
<b>PRINCETON STREET</b> Perry Ln to Orange Ln	4/26/2023																	N/A		90%
													In Progress		Completed					

<sup>1</sup>Tentative / Actual

**Definition of Construction Steps:**

- Layout: Village engineers evaluate existing conditions, determine removals, and complete construction staking.
- Tree Root Pruning: A circular saw machine cuts tree roots to reduce damage to the tree during construction.
- Sawcutting: A circular saw machine cuts the concrete and asphalt at construction joints.
- Concrete Removal: The contractor removes existing sidewalk, curb and gutter, and driveway aprons that will be replaced.
- Asphalt Removal: The contractor uses either a backhoe or milling machine to remove existing asphalt layers.
- Earth Excavation: Removal of all materials located below the existing road to a stabilized subgrade.
- Sub base Backfill: The installation of stone to a depth of 8" – 12" with a layer of geotextile fabric.
- Storm Sewer: Repair and replacement of existing storm sewer structures and pipes.
- Curb & Gutter: The installation of concrete curb and gutter utilizing mechanical equipment or hand tools.
- Driveway Aprons: The replacement of asphalt and concrete driveway aprons.
- Sidewalks: The replacement of concrete public sidewalks.
- Fine Grading: The shaping of the stone sub base to ensure drainage, compaction, and elevation.
- Asphalt Binder: The first layer of asphalt.
- Asphalt Patching: Repair of localized pavement failures on resurfacing streets.
- Asphalt Surface: The final layer of asphalt.
- Striping: Completion of permanent pavement striping.
- Backfill Topsoil: Placement of topsoil to areas that have been disturbed during construction.
- Sod & Seed: Placement of sod and seed to areas that have been disturbed during construction.

**2023 Street Revitalization Project Schedule Update: (Week of October 9, 2023)**

RESURFACING STREETS	Start Date <sup>1</sup>	Pre-Construction		Construction										Landscaping		Percent Complete		
		Layout	Sawcutting	Concrete Removal	Asphalt Removal	Storm Sewer	Curb & Gutter	Driveway Aprons	Sidewalks	Asphalt Binder	Asphalt Patching	Asphalt Surface	Striping	Backfill Topsoil	Sod & Seed			
<b>ARROWWOOD LANE</b> Whispering Trails Dr to Dogwood Dr	5/2/2023																	99%
<b>ASHLAND STREET</b> Arizona Blvd to End of Street	6/12/2023																	99%
<b>BARBERRY COURT</b> Whispering Trails Dr to End of Street	5/4/2023					N/A												99%
<b>BARCROFT DRIVE</b> Castaway Ln to Bradwell Rd	8/22/2023											N/A						90%
<b>BISON LANE</b> Providence Dr to Caribou Ln	4/21/2023									N/A		N/A		N/A				100%
<b>BROOKSIDE DRIVE</b> Moon Lake Blvd to 1596 Brookside Dr	4/21/2023											N/A						99%
<b>BROOKSIDE LANE</b> 1895 Brookside Ln to Brookside Dr	4/21/2023											N/A						99%
<b>CANTERBURY LANE</b> End of Street to Kelberg Ave	4/20/2023																	99%
<b>CARIBOU LANE</b> Bison Ln to Red Oak Dr	4/21/2023									N/A		N/A		N/A				100%
<b>CARNATION LANE</b> Apricot St to Bluebonnet Ln	6/8/2023			N/A			N/A	N/A	N/A									99%
<b>DENNISON ROAD</b> Frederick Ln to Highland Blvd	5/2/2023																	99%
<b>DEXTER LANE</b> Dovington Dr to Gannon Dr	4/25/2023											N/A						99%
<b>DOGWOOD COURT</b> Dogwood Dr to End of Street	4/28/2023														N/A			100%
<b>DOGWOOD DRIVE</b> Whispering Trls Dr to Whispering Trls Dr	5/2/2023																	99%
<b>FAIRFIELD LANE</b> Glen Lake Rd to Glen Lake Rd	4/25/2023																	99%
<b>HALLORAN LANE</b> Maureen Dr to Kelberg Ave	4/21/2023																	99%
<b>HAWTHORN LANE</b> Apple St to Basswood St	6/9/2023			N/A			N/A	N/A	N/A									99%
<b>HUTTNER COURT</b> Brookside Dr to End of Street	4/21/2023														N/A			100%
<b>PARIS LANE</b> Pleasant St to Illinois Blvd	8/3/2023																	90%
<b>PHEASANT TRAIL COURT</b> Mallard Ln to End of Street	4/21/2023									N/A		N/A		N/A				100%
<b>SHOREWOOD DRIVE</b> Westbury Dr to Huntington Blvd	8/28/2023																	90%
<b>SUMAC TRAIL</b> Olmstead Dr to Downing Dr	8/25/2023												N/A					99%
<b>TAMARACK DRIVE</b> Thornbark Dr to Thornbark Dr	8/22/2023																	90%
<b>WAINSFORD DRIVE</b> Bode Rd to Bode Rd	4/26/2023											N/A						99%
<b>WINSTON DRIVE</b> Charleston Ln to Freeman Rd	7/11/2023																	100%

<sup>1</sup>Tentative / Actual

In Progress	Completed
-------------	-----------