

2024 Street Revitalization Project Schedule Update: (Week of November 11, 2024)

RECONSTRUCTION STREETS	Start Date ¹	Pre-Construction			Construction													Landscaping		Percent Complete
		Layout	Tree Root Pruning	Sawcutting	Concrete Removal	Asphalt Removal	Earth Excavation	Sub base Backfill	Storm Sewer	Curb & Gutter	Driveway Aprons	Sidewalks	Fine Grading	Asphalt Binder	Asphalt Surface	Striping	Backfill Topsoil	Sod & Seed		
ALMOND LANE Higgins Rd to End of Street	9/24/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	P		P	P	85%
ASH ROAD Batavia Ln to Arizona Blvd	7/8/2024	C	N/A	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
ASH ROAD Arizona Blvd to Higgins Rd	7/8/2024	C	N/A	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
BATAVIA LANE Ash Rd to Bradley Ln	4/3/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	N/A	C	C	100%
GOLDENROD LANE Mumford Dr to Sumac Tr	4/2/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%

¹Tentative / Actual

P	In Progress	C	Completed
---	-------------	---	-----------

Definition of Construction Steps:

Layout:	Village engineers evaluate existing conditions, determine removals, and complete construction staking.
Tree Root Pruning:	A circular saw machine cuts tree roots to reduce damage to the tree during construction.
Sawcutting:	A circular saw machine cuts the concrete and asphalt at construction joints.
Concrete Removal:	The contractor removes existing sidewalk, curb and gutter, and driveway aprons that will be replaced.
Asphalt Removal:	The contractor uses either a backhoe or milling machine to remove existing asphalt layers.
Earth Excavation:	Removal of all materials located below the existing road to a stabilized subgrade.
Sub base Backfill:	The installation of stone to a depth of 8" – 12" with a layer of geotextile fabric.
Storm Sewer:	Repair and replacement of existing storm sewer structures and pipes.
Curb & Gutter:	The installation of concrete curb and gutter utilizing mechanical equipment or hand tools.
Driveway Aprons:	The replacement of asphalt and concrete driveway aprons.
Sidewalks:	The replacement of concrete public sidewalks.
Fine Grading:	The shaping of the stone sub base to ensure drainage, compaction, and elevation.
Asphalt Binder:	The first layer of asphalt.
Asphalt Patching:	Repair of localized pavement failures on resurfacing streets.
Asphalt Surface:	The final layer of asphalt.
Striping:	Completion of permanent pavement striping.

2024 Street Revitalization Project Schedule Update: (Week of November 11, 2024)

RESURFACING STREETS	Start Date ¹	Pre-Construction		Construction										Landscaping		Percent Complete
		Layout	Sawcutting	Concrete Removal	Asphalt Removal	Storm Sewer	Curb & Gutter	Driveway Aprons	Sidewalks	Asphalt Binder	Asphalt Patching	Asphalt Surface	Striping	Backfill Topsoil	Sod & Seed	
ARIZONA BOULEVARD Roselle Rd to Higgins Rd	6/28/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
ARLINGTON STREET Thacker St to Alhambra Ln	5/16/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
ASCOT COURT Partridge Hill Dr to End of Street	4/19/2024	C	C	C	C	N/A	C	N/A	C	C	C	C	N/A	C	C	100%
ASHLEY ROAD Cambridge Ln to Evergreen Ln	8/15/2024	C	C	C	C	N/A	C	C	C	C	C	C	P	C	C	99%
BICEK COURT Bicek Dr to End of Street	3/20/2024	C	C	C	C	N/A	C	C	C	C	C	C	C	C	C	100%
BICEK DRIVE Huntington Blvd to Sapphire Dr	3/20/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
CAMERON COURT Rochester Dr to End of Street	3/18/2024	C	C	C	C	N/A	C	C	C	C	C	C	N/A	C	C	100%
CANDLEWOOD LANE Kingsdale Rd to Darlington Cir	4/22/2024	C	C	C	C	C	C	C	C	C	N/A	C	N/A	C	C	100%
CARMEL COURT Pebble Beach Dr to End of Street	5/14/2024	C	C	C	C	C	C	C	C	C	C	C	N/A	C	C	100%
CHIPPENDALE ROAD Hassell Rd to End of Street	6/13/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
COOPER ROAD Cambridge Ln to Durham Ln	8/12/2024	C	C	C	C	N/A	C	C	C	C	C	C	N/A	C	C	100%
CRESCENT LN Brookside Dr to Volid Dr	4/23/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
CUMBERLAND STREET Bradley Ln to Berkley Ln (E)	5/29/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
DEXTER LANE N Wainsford Dr to Dovington Dr	4/11/2024	C	C	C	C	N/A	C	C	C	C	C	C	C	C	C	100%

¹Tentative / Actual

P	In Progress	C	Completed
---	-------------	---	-----------

2024 Street Revitalization Project Schedule Update: (Week of November 11, 2024)

RESURFACING STREETS	Start Date ¹	Pre-Construction		Construction										Landscaping		Percent Complete
		Layout	Sawcutting	Concrete Removal	Asphalt Removal	Storm Sewer	Curb & Gutter	Driveway Aprons	Sidewalks	Asphalt Binder	Asphalt Patching	Asphalt Surface	Striping	Backfill Topsoil	Sod & Seed	
DOUGLAS COURT Decatur St to End of Street	8/9/2024	C	C	C	C	C	C	C	C	C	C	C	N/A	C	C	100%
EVANSTON STREET Illinois Blvd to Bode Rd	8/28/2024	C	C	C	C	N/A	C	C	C	C	C	C	P	C	C	99%
EXETER COURT Kingston Dr to End of Street	3/20/2024	C	C	C	C	N/A	C	C	C	C	C	C	N/A	C	C	100%
FAIRMONT ROAD Golf Rd to Higgins Rd	5/1/2024	C	C	C	C	N/A	C	C	C	C	C	C	C	C	C	100%
FLAGSTAFF LANE Woodlawn St to Western St	5/20/2024	C	C	C	C	C	C	N/A	C	C	C	C	C	C	C	100%
LICHFIELD DRIVE (S) Chambers Dr to Somerton Dr	3/19/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
MAYWOOD LANE Washington Blvd to Olive St	9/5/2024	C	C	C	C	N/A	C	C	C	C	C	C	P	C	C	99%
MORGAN LANE Payson St to Illinois Blvd	8/21/2024	C	C	C	C	N/A	C	C	C	C	C	C	P	C	C	99%
NEWTON STREET Mohave St to End of Street	6/7/2024	C	C	C	C	C	C	C	C	C	C	C	N/A	C	C	100%
PEBBLE BEACH DRIVE Moon Lake Blvd to Volid Dr	5/6/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
RED OAK DRIVE Essex Dr to Rohrssen Rd	4/1/2024	C	C	C	C	N/A	C	N/A	N/A	C	C	C	C	C	C	100%
ROCHESTER DRIVE Chambers Dr to Kingston Dr	3/18/2024	C	C	C	C	C	C	C	C	C	C	C	C	C	C	100%
WARWICK CIRCLE (S) Gannon Dr to Worthington Dr	4/12/2024	C	C	C	C	N/A	C	C	C	C	C	C	C	C	C	100%
WILDWOOD COURT Westbury Dr to End of Street	4/1/2024	C	C	C	C	N/A	C	C	C	C	C	C	C	C	C	100%

¹Tentative / Actual

P	In Progress	C	Completed
---	-------------	---	-----------