## VILLAGE OF HOFFMAN ESTATES PROJECT LIST ENERGY EFFICIENCY & CONSERVATION BLOCK GRANT (EECBG)

**ALLOCATED: \$515,100 Award Date: 9/30/09** PROJECT **BUDGETED SPENT STATUS** Jobs Created **NOTES** or Retained\* (as of 10/1/10)(total) Revising cost estimates and **Energy Efficient Lighting Retrofit: Public** material requirements. 1 Works Center and Fleet Services 59,004 0.00 15% 0 **Building** Initial estimates and work plan 0 0.00 20% **Village Hall LED Canopy Sconces** 7,306 complete. Initial time & cost estimate Public Works Center energy efficient 50,500 0.00 15% 0 complete & products window replacement identified. LED parking lot light retrofit: Village Project bid and contract complete. Work estimated to Hall (project scope decreased to just 40,625 44,758.00 95% 0 begin & complete in summer Village Hall due to cost for change in needed technology) 2010. Village Hall Roof Reconstruction -Work started, have not yet been invoiced for work 5 Insulation replacement & Energy Star 165,000 0.00 75% 1.2 performed. Roof membrane **Energy Audit program** continues. Performed 30 audits 83,075 24,611.50 40% 0.66 6 Residential Energy Audit Program since program began in June 2010. Continuing research and **Development of Green Residential** 7 25,857 7,790.95 15% 0.25 training; training & reference **Building Codes** materials purchased. Most containers have been purchased/delivered. Last order in next quarter. 25,000 50% 0.05 8 Village Building Recycling Program 1,042.24 Recycling education program drafted. **Administration of EECBG programs** 58,733 7,435.91 On-going 0.42 TOTAL 515,100 85,638.60 2.58

st Estimated jobs created and retained based upon Federal calculation of hours spent (2,080 hours = 1 job)

<sup>\*\*</sup> Reports are required to be updated each quarter.