## VILLAGE OF HOFFMAN ESTATES PROJECT LIST ENERGY EFFICIENCY & CONSERVATION BLOCK GRANT (EECBG)

**ALLOCATED: \$515,100** Award Date: 9/30/09 PROJECT **BUDGETED SPENT STATUS Jobs Created NOTES** or Retained\* (as of 1/1/11) (total) Revising cost estimates and **Energy Efficient Lighting Retrofit: Public** material requirements. 1 Works Center and Fleet Services 59,004 0.00 15% 0 **Building** Initial estimates and work plan 0 7,306 0.00 20% **Village Hall LED Canopy Sconces** complete. Considering replacement with **Public Works Center energy efficient** several projects. Waiting on 50,500 0.00 15% 0 window replacement DOE amendment approval. Project bid, installed lighting LED parking lot light retrofit: Village complete. Hall (project scope decreased to just 40,625 44,758.00 100% 0 Village Hall due to cost for change in needed technology) Village Hall Roof Reconstruction -Work completed. 5 Insulation replacement & Energy Star 100% 0.02 165,000 165,000.00 **Roof membrane** Energy Audit program continues. Performed 48 audits 6 Residential Energy Audit Program 83,075 33,298.06 50% 0.66 since program began in June 2010. Continuing research and **Development of Green Residential** 25,857 20% 0.09 training; training & reference 11,339.10 **Building Codes** materials purchased. All containers have been purchased/delivered. 8 Village Building Recycling Program 25,000 90% 0.05 14,045.45 Recycling education program begun. TOTAL 456,367 268,440.61 0.82

 $<sup>^</sup>st$  Estimated jobs created and retained based upon Federal calculation of hours spent (2,080 hours = 1 job)

<sup>\*\*</sup> Reports are required to be updated each quarter.