VILLAGE OF HOFFMAN ESTATES PROJECT LIST ENERGY EFFICIENCY & CONSERVATION BLOCK GRANT (EECBG)

ALLOCATED: \$515,100 **Award Date: 9/30/09** PROJECT **BUDGETED SPENT STATUS** Jobs Created **NOTES** or Retained* (as of 1/1/11)(total) **Energy Efficient Lighting Retrofit: Public** Bid has been accepted and 1 Works Center and Fleet Services 59,004 0.00 50% 0.06 contractor work starting. **Building** Materials on order. Will install **Village Hall LED Canopy Sconces** 7,306 0.00 40% 0 and pay invoice in next quarter. Project in process of being **Public Works Center energy efficient** replaced with other EECBG 50,500 0.00 0% 0 window replacement eligible projects, pending DOE approval. LED parking lot light retrofit: Village Hall (project scope decreased to just Work completed in October 40,625 44,758.00 100% 0 Village Hall due to cost for change in 2010. needed technology) Village Hall Roof Reconstruction -5 Insulation replacement & Energy Star 165,000 165,000.00 100% 1.2 Work completed in Fall 2010. **Roof membrane** Energy Audit program continues. 6 Residential Energy Audit Program 83,075 33,298.00 45% 0.66 Performed 50 assessments since program began in June 2010. Continuing research and training; **Development of Green Residential** 25,857 11,339.00 15% 0.25 training & reference materials **Building Codes** purchased. containers have purchased/delivered. Last order 0.05 8 Village Building Recycling Program 25,000 14,045.00 90% quarter. education program initiated. TOTAL 456,367 268,440.61 2.22

^{*} Estimated jobs created and retained based upon Federal calculation of hours spent (2,080 hours = 1 job)

^{**} Reports are required to be updated each quarter.

